

MISTRY ASSOCIATES

CONSULTING CML ENGINEER

ARCHITECTURAL & STRUCTURAL DESIGNER

NIKUNJ I. MISTRY

(B.E. CIVIL, MIE, CHARTERED. ENGG.)

(FIV, APPROVED VALUER)

Branch : 203, Riddhi Siddhi Complex, Near Indian Bank, Telephone Exchange Road, Vapi - 396195.
Dist.-Valsad. Contact No. 09825512075 / 09825512975

Ref. No.: BC/BBEL/25-26/04

Date 23-07-2025

To,
The Director,
M/s BBELL Industry LLP
Plot No DP 119, GIDC Saykha, Vagra
Dist- Bharuch, Gujarat - 392140

Dear Sir,

Sub:- Contractors' R.A. Bill 04 Invoice No. G036/2025-26 Dtd. 21-07-2025 for the Construction of Collection tank work carried out at Plot No. DP-119, GIDC Saykha, Vagra, Dis. Bharuch, Gujarat 392140

This is with reference to the subject referred above. The contractor DNS Innovation, Vapi-396191 has submitted their R.A Bill 04 Invoice No. G036/2025-26 Dtd. 21-07-2025 for the Construction of Collection tank work carried out at Plot No. DP-119, GIDC Saykha, Vagra, Dis. Bharuch, Gujarat 392140

We have scrutinised the same at site and its comes as under.

Bill No.	Date	Bill Amount	Certified Amount
G036/25-26	21/07/2025	Rs.65,122.46	Rs. 67132.39
Add :CGST @ 9% of	Rs. 67132.39		Rs. 6041.92
Add :SGST @ 9% of	Rs. 67132.39		Rs. 6041.92
Less Retention 5%	Rs. 67132.39		Rs. -3356.62
Amount with Tax			Rs. 75859.60
TOTAL PAYABLE AMOUNT			Rs. 75859.60
Say			Rs. 75859.00

Hence Wehere by certify the same amount of Rs.75,859.00 only for the payment to the contractor.

Please deduct any PAYMENT MADE or MATERIAL SUPPLIED to them against this job beyound our knowledge and pay them accordingly. Please deduct T.D.S. if required.

Thanking You,

For Mistry Associates,

Prop.



HO : Anand Bhuvan, M.G Road, Bilimora - 396 321, Dist.-Navsari, Gujarat
E Mail: - mistry_associates@yahoo.co.in / er.nikunjimistry@gmail.com

Tax Invoice

e-Invoice

```

IRN      : cd6af744875061a8648dc6c26777ff9c88b2c855aadadad-
          d6002d911ea40b70b
Ack No.  : 162521381548309
Ack Date : 21-Jul-25

```



DNS INNOVATION
FIRST FLOOR OFFICE NO 104 105 HEENA AVENUE,
NEAR HEENA ARCADE GIDC CROSS ROAD
Vapi , DIST: Valsad
GSTIN/UIN: 24AAOFD8504E1ZK
State Name : Gujarat, Code : 24
Buyer (Bill to)

BBELL INDUSTRY LLP
PLOT NO DP-119 GIDC SAYAKHA, VAGRA
DIST - BHARUCH, GUJARAT
392140
GSTIN/UIN : 24AAPFK0441G1ZK
PAN/IT No : AAPFK0441G
State Name : Gujarat, Code : 24

Invoice No.
G036/2025-26
Delivery Note

Buyer's Order No.

Dispatch Doc No.

Dispatched through

Terms of Delivery

Dated
21-Jul-25
Mode/Terms of Payment

Dated

Delivery Note Date

Destination

SI No	Description of Services	HSN/SAC	Quantity	Rate per	Amount
1	WORK DONE AS PER ATTACHED SHEET 1 <i>RA BILL NO.04</i>	995425			67,132.39
		C GST			6,041.92
		S GST			6,041.92
Less :	RETENTION - BBELL INDUSTRY LLP				(-)3,357.00

continued to page number 2



This is a Computer Generated Invoice



dns Innovation
the shape of things to come

Industrial Construction | Residential Construction | Land Development | Road Construction
Effluent Treatment Plant | RCC Storage Tanks | Pipeline Projects

Tax Invoice(Page 2)

DNS INNOVATION

FIRST FLOOR, OFFICE NO 104 105, HEENA AVENUE,
NEAR HEENA ARCADE GIDC CROSS ROAD
Vapi DIST Valsad
GSTIN/UIN : 24AAOFD8504E1ZK
State Name : Gujarat, Code : 24
Buyer (Bill to)

BBELL INDUSTRY LLP

PLOT NO DP-119, GIDC SAYAKHA, VAGRA
DIST - BHARUCH, GUJARAT
392140
GSTIN/UIN : 24AAPFK0441G1ZK
PAN/IT No : AAPFK0441G
State Name : Gujarat, Code : 24

Invoice No.

G036/2025-26

Delivery Note

Buyer's Order No

Dispatch Doc No

Dispatched through

Terms of Delivery

Dated

21-Jul-25

Mode/Terms of Payment

Dated

Delivery Note Date

Destination

SI	Description of	HSN/SAC	Quantity	Rate	per	Amount
No	Services					
	Less	R/OOF				(-)0.23

Total

₹ 75,859.00

E. & O E

Amount Chargeable (in words)

INR Seventy Five Thousand Eight Hundred Fifty Nine Only

HSN/SAC	Taxable Value	Rate	CGST Amount	SGST/UTGST Rate	SGST/UTGST Amount	Total Tax Amount
995425	67,132.39	9%	6,041.92	9%	6,041.92	12,083.84
Total	67,132.39		6,041.92		6,041.92	12,083.84

Tax Amount (in words) : **INR Twelve Thousand Eighty Three and Eighty Four paise Only**

Remarks:

WORK-COLLECTION TANK

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for DNS INNOVATION

Authorised Signatory

This is a Computer Generated Invoice

Office No. 104/105, Heena Avenue B/H Heena Arcade, GIDC Char Rasta, Vapi - 396 191, Gujarat, India.

Tel.: +91-9375608183, 9825520199

✉ : info@dnsinnovation.com

🌐 : www.dnsinnovation.com

Date :- 19/06/2025

To,

B BELL IND. LLP


Saykha Industrial Estate.

Dis. Bharuch,

Gujarat.

ABSTRACT SHEET					
COLLECTION TANK					
RA BIL NO.04					
Sr. No.	Service Description	Quantity	Unit	Rate	Amount
2.0	EARTHWORK / FILLING				
2.1	Excavation in foundation /and trenches /over				
a	in murrum / black cotton soil up to 3.00 mt.	26.843	Cu.Mt.	✓ 220.00	✓ 5,905.53
3.0	PLAIN CEMENT CONCRETE				
3.1	Providing and mixing mechanically and laying Plain cement concrete 1:2:4 [M-15 Mix] using 40				
a	In foundation [100 mm / 150 mm]	✓ 1.053	Cu.Mt.	6248.00	✓ 6,581.49
4.0	REINFORCED CEMENT CONCRETE				
	Providing mixing mechanically and laying Form finished Reinforced cement concrete M-25 at all heights & levels with 20 mm aggregates (nominal				
4.1	R.c.c. Footing / Raft Foundation	1.381			10354.69
a	Ground Floor	✓ 1.053	Cu.Mt.	✓ 7500.00	7,900.31
4.2	R.c.c. Pardi-125mm thk.				
a	Ground Floor	✓ 10.725	Sq.Mt.	✓ 1485.00	✓ 15,926.63
5.0	STEEL REINFORCEMENT				
5.1	Providing & Placing in proper position the TMT Steel (FE 500) reinforcements in R.C.C. Work,	201.82			14531.46
a	Ground Floor	207.993	KG	✓ 72.00	14,975.50
9.0	PLASTER WORK				
9.60	Providing and applying Double coat Out side				
a	Ground Floor	✓ 21.450	Sq.Mt.	✓ 540.00	✓ 11,583.00
EX.01	Labour Supply	5.000	NOS	✓ 450.00	✓ 2,250.00
					67138.89
	TOTAL AMOUNT				65,122.46

CHECKED & CERTIFIED FOR THE AMOUNT
 Rs. 67138.00/- ONLY
 FOR. MISTRY ASSOCIATES




For DnS Innovation

Atul
 Partner

MEASUREMENT SHEET							
Sr.No.	Service Description	Nos	Length	Breadth	Height	Quantity	Unit
2.0	EARTHWORK / FILLING						
2.1	Excavation in foundation /and trenches /over						
a	in murrum / black cotton soil up to 3.00 mt.						
	COLLECTION TANK -01 NOS.	1	3.550	3.550	2.130	26.843	
						26.843	Cu.Mt.
3.0	PLAIN CEMENT CONCRETE						
3.1	Providing and mixing mechanically and laying						
a	In foundation [100 mm / 150 mm]						
	COLLECTION TANK -01 NOS.	1	2.650	2.650	0.150	1.053	
						1.053	Cu.Mt.
4.0	REINFORCED CEMENT CONCRETE						
	Providing mixing mechanically and laying Form						
4.1	R.c.c. Footing / Raft Foundation						
a	Ground Floor						
	COLLECTION TANK -01 NOS.	1	2.350	2.350	0.250	1.381	
						1.381	Cu.Mt.
4.2	R.c.c. Pardi-125mm thk.						
a	Ground Floor						
	COLLECTION TANK -01 NOS.	2	1.750		1.650	5.775	
		2	1.500		1.650	4.950	
						10.725	Sq.Mt.
5.0	STEEL REINFORCEMENT						
5.1	Providing & Placing in proper position the TMT Steel (FE 500) reinforcements in R.C.C. Work ,					201.82	
a	Ground Floor					207.993	KG




Sr.No.	Service Description	Nos	Length	Breadth	Height	Quantity	Unit
9.0	PLASTER WORK						
9.60	Providing and applying Double coat Out side plaster of an average thickness of 20mm; including raking out joints wherever required to ensure proper						
a	Ground Floor						
	COLLECTION TANK -01 NOS.						
	OUTSIDE	4	1.750		1.650	11.550	
	INSIDE	4	1.500		1.650	9.900	
						21.450	Sq.Mt.
EX.01	Labour Supply						
	Debris laying & compaction	5				5.000	
						5.000	NOS



For DnS Innovation

Atul
Partner

Sr. No.	ITEM	DIA OF BAR	NOS OF ITEM	NOS OF BAR	CUTTING LENGTH		Bar Area	8 mm Dia Bar	10 mm Dia Bar	12 mm Dia Bar	16 mm Dia Bar	20 mm Dia Bar	25 mm Dia Bar
					Bar length summary	Length for each Bar							
1	RAFT - 2350 X 2350												
	10MM DIA @ 150 C/C (BOTH SIDE												
	TOP & BOTTOM	10	2	17	0.125+2.350+0.125-0.050-0.050	2.500	0.62	-	52.469	-	-	-	-
		10	2	17	0.125+2.350+0.125-0.050-0.050	2.500	0.62	-	52.469	-	-	-	-
				16					52.383				
2	PARDI												
	HORIZONTAL - 08MM DIA @ 150 C/C	8	4	12	0.300+1.750+0.300-0.030-0.030	2.290	0.40	43.425	-	-	-	-	-
	VERTICAL - 10MM DIA @ 200 C/C	10	4	10	0.450+0.250+1.500+0.150+0.125-0.030-0.030	2.415	0.62	-	59.630	-	-	-	-
									152.385				
								43.425	164.568	0.000	0.000	0.000	0.000
							TOTAL KG			207.993	201.820		



For DnS Innovation

Partner