

Branch : 203 , Riddhi Siddhi Complex , Near Indian Bank , Telephone Exchange Road, Vapi -396195.
Dist.-Valsad. Contact No. 09825512075 / 09825512975

Ref. No.: BC/BBEL/25-26/01

Date:05-05-2025

To,
The Director,
M/s BBELL Industry LLP
Plot No DP 119 , GIDC Saykha, Vagra
Dist- Bharuch , Gujarat - 392140

Dear Sir,

Sub:- Contractors' R.A. Bill 01 Invoice No.G011/2025-26 Dtd. 05-05-2025 for the Construction of calcium sulphate shed work carried out at Plot No.DP-119, GIDC Saykha , Vagra , Dis. Bharuch, Gujarat 392140

This is with reference to the subject referred above. The contractor DNS Innovation,Vapi-396191 has submitted their R.A Bill 01 Invoice No. G011/2025-26 Dtd. 05-05-2025 for the Construction of calcium sulphate shed work carried out at Plot No.DP-119, GIDC Saykha , Vagra , Dis. Bharuch, Gujarat 392140

We have scrutinised the same at site and its comes as under.

Bill No.	Date	Bill Amount	Certified Amount
G011/25-26	05/05/25	Rs.486303.79	Rs. 481869.00
Add :CGST @ 9% of	Rs. 481869.00		Rs. 43368.21
Add :SGST @ 9% of	Rs. 481869.00		Rs. 43368.21
Less Retention 5%	Rs. 481869.00		Rs. -24093.45
Amount with Tax			Rs. 544511.97
TOTAL PAYABLE AMOUNT			Rs. 544511.97
Say			Rs. 544512.00

Hence Wehere by certify the same amount of **Rs.5,44,512.00** only for the payment to the contractor.

Please deduct any PAYMENT MADE or MATERIAL SUPPLIED to them against this job beyond our knowledge and pay them accordingly. Please deduct T.D.S. if required.

Thanking You,

For Mistry Associates:

Prop. 



Tax Invoice

e-Invoice

IRN : 75d8bb3b93911e987cbb1f3560fd481991b6dcaeaea766-557c5aabbd522648f0
Ack No. : 162520604581004
Ack Date : 5-May-25



DNS INNOVATION
FIRST FLOOR, OFFICE NO 104 105, HEENA AVENUE,
NEAR HEENA ARCADE GIDC CROSS ROAD
Vapi, DIST: Valsad
GSTIN/UIN: 24AAOFD8504E1ZK
State Name : Gujarat, Code : 24
Buyer (Bill to)

BBELL INDUSTRY LLP
PLOT NO DP-119,GIDC SAYAKHA, VAGRA
DIST. - BHARUCH,GUJARAT
392140
GSTIN/UIN : 24AAPFK0441G1ZK
PAN/IT No : AAPFK0441G
State Name : Gujarat. Code : 24

Invoice No.	G011/2025-26
Delivery Note	

Buyer's Order No.

Dispatch Doc No.

Dispatched through

Terms of Delivery

Dated
5-May-25
Mode/Terms of Payment

Dated

Delivery Note Date

Destination

SI No	Description of Services	HSN/SAC	Quantity	Rate	per	Amount
1	WORK DONE AS PER ATTACHED SHEET 1 <i>RA BILL NO.01</i>	995425				4,81,869.00
	C GST					43,368.21
	S GST					43,368.21
	<i>Less :</i> RETENTION - BBELL INDUSTRY LLP					(-)24,093.00

continued to page number 2

continued to page number 2

This is a Computer Generated Invoice



Tax Invoice(Page 2)

DNS INNOVATION
FIRST FLOOR, OFFICE NO 104 105, HEENA AVENUE,
NEAR HEENA ARCADE GIDC CROSS ROAD
Vapi, DIST: Valsad
GSTIN/UIN: 24AAOFD8504E1ZK
State Name : Gujarat, Code : 24
Buyer (Bill to)

BBELL INDUSTRY LLP
PLOT NO DP-119, GIDC SAYAKHA, VAGRA
DIST. - BHARUCH, GUJARAT
392140
GSTIN/UIN : 24AAPFK0441G1ZK
PAN/IT No : AAPFK0441G
State Name : Gujarat, Code : 24

Invoice No. **G011/2025-26**
Delivery Note
Dated **5-May-25**
Mode/Terms of Payment
Buyer's Order No.
Dated
Dispatch Doc No.
Delivery Note Date
Dispatched through
Destination
Terms of Delivery

SI No.	Description of Services	HSN/SAC	Quantity	Rate	per	Amount
	Less :	R/OOF				(-)0.42
Total						₹ 5,44,512.00

Amount Chargeable (in words)

INR Five Lakh Forty Four Thousand Five Hundred Twelve Only

HSN/SAC	Taxable Value	CGST		SGST/UTGST		Total Tax Amount
		Rate	Amount	Rate	Amount	
995425	4,81,869.00	9%	43,368.21	9%	43,368.21	86,736.42
Total			43,368.21		43,368.21	86,736.42

Tax Amount (in words) : **INR Eighty Six Thousand Seven Hundred Thirty Six and Forty Two paise Only**

Remarks:
WORK - MAIN BUILDING

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



for DNS INNOVATION

Abhi
Authorised Signatory

This is a Computer Generated Invoice

To,

Date :- 24/03/2025

B BELL IND. LLP

Saykha Industrial Estate.

Dis. Bharuch ,

Gujarat.

ABSTRACT SHEET					
RA BIL NO.01					
Sr. No.	Service Description	Quantity	Unit	Rate	Amount
4	Pile foundation - Cast in Situ machine driven				
4.1	Pile foundation - Boring, providing and installing				
b	Pile 450 mm dia	✓ 36.000	Rmt.	2400.00	✓ 86,400.00
2.0	EARTHWORK / FILLING				
2.1	Excavation in foundation /and trenches /over				
a	in murrum / black cotton soil up to 3.00 mt.	✓ 17.152	Cu.Mt.	✓ 220.00	3,773.39
3.0	PLAIN CEMENT CONCRETE				
3.1	Providing and mixing mechanically and laying Plain cement concrete 1:2:4 [M-15 Mix] using 40			56.00	2744.00
a	In foundation [100 mm / 150 mm]	✓ 4.901	Cu.Mt.	6248.00	30,618.32
c	Below ground beams & plinth beam [75 mm]	✓ 26.229	Sq.Mt.	468.00	12,275.27
4.0	REINFORCED CEMENT CONCRETE			420	11016.26
	Providing mixing mechanically and laying Form finished Reinforced cement concrete M-25 at all heights & levels with 20 mm aggregates (nominal				
4.1	R.c.c. Footing / Raft Foundation				
a	Ground Floor	✓ 8.201	Cu.Mt.	7500.00	✓ 61,509.38
4.2	R.c.c. Column up to plinth level				
a	Ground Floor	✓ 0.972	Cu.Mt.	11500.00	✓ 11,178.00
4.3	R.c.c. Ground beams / Plinth beams				
a	Ground Floor	✓ 6.885	Cu.Mt.	11500.00	✓ 79,179.40
5.0	STEEL REINFORCEMENT				
5.1	Providing & Placing in proper position the TMT Steel (FE 500) reinforcements in R.C.C. Work ,				
a	Ground Floor	✓ 2446.806	KG	✓ 72.00	✓ 1,76,170.04
EX.01	Supply, fabricating, delivering and fixing in position at site, anchor / foundation bolts,				
a	Ground Floor				
a	16 mm to 20 mm (450 to 750 mm Long)	✓ 72.000	NOS	350.00	✓ 25,200.00
	TOTAL AMOUNT				4,86,303.79

For DnS Innovation

CHECKED & CERTIFIED FOR THE AMOUNT
 Rs. 481869.16/- ONLY
 FOR, MISTRY ASSOCIATES



ABTL
 Partner

MEASUREMENT SHEET							
Sr.No.	Service Description	Nos	Length	Breadth	Height	Quantity	Unit
4	Pile foundation - Cast in Situ machine driven						
4.1	Pile foundation - Boring, providing and installing						
b	Pile 450 mm dia						
	C1-12 NOS.	12			3.000	36.000	
						36.000	Rmt.
2.0	EARTHWORK / FILLING						
2.1	Excavation in foundation /and trenches /over						
a	in murrum / black cotton soil up to 3.00 mt.						
	Below Pile cap	12	1.650	1.650	0.525	17.152	
						17.152	Cu.Mt.
3.0	PLAIN CEMENT CONCRETE						
3.1	Providing and mixing mechanically and laying						
a	In foundation [100 mm / 150 mm]						
	Below Pile cap	12	1.650	1.650	0.150	4.901	
						4.901	Cu.Mt.
c	Below ground beams & plinth beam [75 mm]						
	GB1	2	4.770	0.460		4.388	
	GB2	4	4.950	0.460		9.108	
	GB3	2	4.740	0.460		4.361	
	GB4	4	4.550	0.460		8.372	
						26.229	Sq.Mt.
4.0	REINFORCED CEMENT CONCRETE						
	Providing mixing mechanically and laying Form						
4.1	R.c.c. Footing / Raft Foundation						
a	Ground Floor						
	Pile cap	12	1.350	1.350	0.375	8.201	
						8.201	Cu.Mt.



Sr.No.	Service Description	Nos	Length	Breadth	Height	Quantity	Unit
4.2	R.c.c. Column up to plinth level						
a	Ground Floor						
		C1 12	✓ 0.300	✓ 0.450	✓ 0.600	✓ 0.972	
						0.972	Cu.Mt.
4.3	R.c.c. Ground beams / Plinth beams						
a	Ground Floor						
		GB1 2	✓ 4.770	✓ 0.230	✓ 0.525	✓ 1.152	
		GB2 4	✓ 4.950	✓ 0.230	✓ 0.525	✓ 2.391	
		GB3 2	✓ 4.740	✓ 0.230	✓ 0.525	✓ 1.145	
		GB4 4	✓ 4.550	✓ 0.230	✓ 0.525	✓ 2.198	
						6.885	Cu.Mt.
5.0	STEEL REINFORCEMENT						
5.1	Providing & Placing in proper position the TMT Steel (FE 500) reinforcements in R.C.C. Work ,						
a	Ground Floor					2446.806	KG
EX.01	Supply, fabricating, delivering and fixing in position at site, anchor / foundation bolts,						
a	Ground Floor						
a	16 mm to 20 mm (450 to 750 mm Long)						
	COLUMN -12 NOS. (12X6=72)	72				✓ 72.000	
						✓ 72.000	NOS



For DnS Innovation

Abhishek
Partner

Sr. No.	ITEM	DIA OF BAR	NOS OF ITEM	NOS OF BAR	CUTTING LENGTH		Total Length	Bar Area	8 mm Dia Bar	10 mm Dia Bar	12 mm Dia Bar	16 mm Dia Bar	20 mm Dia Bar	25 mm Dia Bar
					Bar length summary	Length for each Bar								
1	PILE - 12 NOS.													
	DIA - 450MM													
	MAIN STEEL	12	12	16	3.000	3.000	576.000	0.89	-	-	512.000	-	-	-
	08MM DIA @ 125C/C	8	12	25	3.14*0.450+0.150	1.563	468.900	0.40	185.244	-	-	-	-	-
2	PILE CAP - 12 NOS.													
	SIZE - 1350 X 1350													
	BOTTOM JALL- 12MM DIA @ 125 C/C													
	SHORT SPAN	12	12	12	0.187+1.350+0.187-0.050-0.050	1.624	233.856	0.89	-	-	207.872	-	-	-
	LONGER SPAN	12	12	12	0.187+1.350+0.187-0.050-0.050	1.624	233.856	0.89	-	-	207.872	-	-	-
	TOP JALL- 10MM DIA @ 125 C/C													
	SHORT SPAN	10	12	12	0.187+1.350+0.187-0.050-0.050	1.624	233.856	0.62	-	144.356	-	-	-	-
	LONGER SPAN	10	12	12	0.187+1.350+0.187-0.050-0.050	1.624	233.856	0.62	-	144.356	-	-	-	-
	SIDE BAR	10	12	8	1.350	1.350	129.600	0.62	-	80.000	-	-	-	-
3	COLUMN													
	C1-300 X 450 (12 NOS.)													
	MAIN STEEL	12	12	10	0.450+0.375+0.600-0.040	1.385	166.200	0.89	-	-	147.733	-	-	-
	08MM DIA @ 125C/C	8	12	9	0.300+0.450+0.300+0.450+0.150- (8*0.040)	1.330	143.640	0.40	56.747	-	-	-	-	-
		8	12	9	0.300+0.150+0.300+0.150+0.150- (8*0.040)	0.730	78.840	0.40	31.147	-	-	-	-	-
4	GROUND BEAM													
	GB1,GB2,GB3-230 X 525													
	BOTTOM	16	2	2	(57*0.016)+20.310+(57*0.016)+(5 0*0.016)	22.934	91.736	1.58	-	-	-	144.966	-	-
	BOTTOM-GB3	16	2	1	(57*0.016)+4.740+(57*0.016)	6.564	13.128	1.58	-	-	-	20.745	-	-
	TOP	12	2	2	(57*0.012)+20.310+(57*0.012)+(5 0*0.012)	22.278	89.112	0.89	-	-	79.211	-	-	-
	END-GB1	16	2	2	(57*0.016)+(4.770/4)	2.105	8.418	1.58	-	-	-	13.303	-	-
	END-GB3	16	2	3	(57*0.016)+(4.740/4)	2.097	12.582	1.58	-	-	-	19.883	-	-
	CONTINUOUS	16	2	2	(4.770/4)+0.300+(4.950/4)	2.730	10.920	1.58	-	-	-	17.256	-	-



Sr. No.	ITEM	DIA OF BAR	NOS OF ITEM	NOS OF BAR	CUTTING LENGTH		Total Length	Bar Area	8 mm Dia Bar	10 mm Dia Bar	12 mm Dia Bar	16 mm Dia Bar	20 mm Dia Bar	25 mm Dia Bar
					Bar length summary	Length for each Bar								
	CONTINUOUS	✓16	✓2	✓3	✓(4.950/4)+0.300+(4.950/4)	✓2.775	✓16.650	✓1.58	-	-	-	✓26.311	-	-
	CONTINUOUS	✓16	✓2	✓3	✓(4.950/4)+0.300+(4.740/4)	✓2.723	✓16.335	✓1.58	-	-	-	✓25.813	-	-
	08MM DIA @ 125 C/C	✓8	✓2	✓105	0.180+0.475+0.180+0.475+0.150	✓1.460	✓306.600	✓0.40	✓121.126	-	-	-	-	-
	08MM DIA @ 175 C/C	✓8	✓2	✓37	0.180+0.475+0.180+0.475+0.150	✓1.460	✓108.040	✓0.40	✓42.682	-	-	-	-	-
	GB4-230 X 525													
	BOTTOM	✓16	✓2	✓2	✓(57*0.016)+9.550+(57*0.016)	✓11.374	✓45.496	✓1.58	-	-	-	✓71.895	-	-
	TOP	✓12	✓2	✓2	✓(57*0.012)+9.550+(57*0.012)	✓10.918	✓43.672	✓0.89	-	-	✓38.820	-	-	-
	END	✓16	✓2	✓2	✓(57*0.016)+(4.550/4)	✓2.050	✓8.198	✓1.58	-	-	-	✓12.955	-	-
	CONTINUOUS	✓16	✓2	✓2	✓(4.550/4)+0.450+(4.550/4)	✓2.725	✓10.900	✓1.58	-	-	-	✓17.225	-	-
	08MM DIA @ 125 C/C	✓8	✓2	✓50	0.180+0.475+0.180+0.475+0.150	✓1.460	✓146.000	✓0.40	✓57.679	-	-	-	-	-
	08MM DIA @ 175 C/C	✓8	✓2	✓17	0.180+0.475+0.180+0.475+0.150	✓1.460	✓49.640	✓0.40	✓19.611	-	-	-	-	-
									✓514.236	✓368.711	✓1193.508	✓370.351	0.000	0.000
								TOTAL KG				2446.806		

For DnS Innovation



Signature
Partner